



MUMBAI METRO RAIL CORPORATION LIMITED

Weekly progress report for Package - 1

Sr. No.	Nature of Work	Status
1	Barricading	497/1,783 available at site
2	Rehabilitation & Resettlement	Alternate location for BMC Toilet to be finalized SWM container shifting in process Vidhan Bhavan location resettlement yet to be done.
3	Traffic Diversion	Revised plans subsequent to discussions at MMRC to be submitted in week starting 05-12-16.
4	Geo-technical investigation	36% completion (22 GI Boreholes out of 61 nos.)
5	Tree Cutting/transplantation	Notices on trees at all stations displayed
6	Building condition Survey	In process of collecting NoC's from buildings
7	Other important information	Revised co-ordinates at Oval Maidan to be decided based on discussion with Cricket Academy