



## **MUMBAI METRO RAIL CORPORATION LIMITED**

### **Weekly status report for package - 3**

<b>Sr. No.</b>	<b>Nature of Work</b>	<b>Status</b>
1	Barricading	<ul style="list-style-type: none"><li>➤ Fabricated till date – 257</li><li>➤ Placed at site – 167</li> <li>• Mahalaxmi- In progress</li><li>• Science Museum- In progress</li><li>• Acharya Attre Chowk- In Progress</li><li>• Worli- In Progress</li></ul>
2	Rehabilitation & Resettlement	_____
3	Traffic Diversion	<ul style="list-style-type: none"><li>➤ Traffic Diversion plans have been prepared and Contractor is in process of getting the approvals from Traffic Police shortly.</li></ul>
4	Geo-technical investigation	<ul style="list-style-type: none"><li>➤ <b>13% Project scope completed (8 out of 63 bores completed)</b></li><li>• Science Museum– In progress</li><li>• Acharya Attrey Chowk – In progress</li></ul>
5	Tree Cutting/transplantation	<ul style="list-style-type: none"><li>➤ Mumbai Central, Mahalaxmi, Acharya Attrey Chowk and Worli : Tree Authority Committee Permission Received</li> <li>➤ Science Museum : Final approval awaited Tree Authority Committee</li></ul>
6	Building condition Survey	<ul style="list-style-type: none"><li>➤ To be started soon.</li></ul>