



MUMBAI METRO RAIL CORPORATION LIMITED

Weekly status report for package - 5

Sr. No.	Nature of Work	Status
1	Barricading	<ul style="list-style-type: none">• Vidyanagri Station: 265 no's are fixed.• BKC Station : 84 no's are fixed.• Dharavi station: 122 no's are fixed.• Santacruz station: 42 no's are fixed.
2	Rehabilitation & Resettlement	<ul style="list-style-type: none">• R&R work of BKC station is completed.• Vidyanagri station R&R of shops near launching shaft is taken up by MCGM & notices have been served to them.• R&R for Dharavi station is in progress.
3	Traffic Diversion	To be submitted for approval to GC by contractor
4	Geo-technical investigation	<ul style="list-style-type: none">• For BKC station investigation of 3 no. borehole is completed & 1 no in progress.• For Vidyanagri station 2 no borehole completed• For santacruz station 3 no borehole completed• For Dharavi station 1 no. borehole is completed & 1 no in progress.
5	Tree Cutting/transplantation	<ul style="list-style-type: none">• Santacruz, Dharavi & Vidyanagri Station proposal has been passed in tree agenda meeting• BKC station proposal is submitted to Dy Superintendent of Gardens.

6	Building condition Survey	<ul style="list-style-type: none">• Vidyanagri Station : BCS for Akhil bhartiya, MN roy school, sant tukaram society A & B wing & ascent international school, BMC colony completed. PWD colony survey in progress• BKC Station : BCS for milenium building ,Yash shree building, TATA communication building, Jayraj Building ,Jeevan shila building, Audit bhawan ,Income tax building are completed and survey of hutments is in progress.• Dharavi Station: BCS of 4 no societies is completed & in progress for subsequent buildings.
---	---------------------------	---