



MUMBAI METRO RAIL CORPORATION LIMITED

Weekly status report for package - 6

Sr. No.	Nature of Work	Status
1	Barricading	SAHAR Road Metro station <ul style="list-style-type: none">• Partial barricading of station area completed CSIA T1 Metro station <ul style="list-style-type: none">• Partial barricading of station area completed CSIA T2 Metro Station <ul style="list-style-type: none">• Barricading is in progress of part of station area Casting yard <ul style="list-style-type: none">• Barricading is in progress
2	Rehabilitation & Resettlement	-
3	Traffic Diversion	Sahar Road Metro Station <ul style="list-style-type: none">• Proposal not yet submitted CSIA T1 Metro Station <ul style="list-style-type: none">• Proposal submitted but not approved CSIA T2 Metro Station <ul style="list-style-type: none">• Proposal not yet submitted
4	Geo-technical investigation	SAHAR Road Metro station <ul style="list-style-type: none">• 3 Boreholes in station area completed and with 10 nos. of probe holes completed within station area. One borehole is in progress CSIA T1 Metro Station <ul style="list-style-type: none">• Trenching work in progress for utility inspection CSIA T2 Metro Station <ul style="list-style-type: none">• One bore hole completed and three are in progress
5	Tree Cutting/transplantation	Tree proposal is approved and Demand

		draft of requisite fee is submitted to MCGM for issuing NOC
6	Building condition Survey	<ul style="list-style-type: none">• Survey of Post office is in progress• Survey of Sahara star hotel is in progress