

Mumbai Metro Rail Corporation Limited										
Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th January 2017 to as on 30 th June 2020)-1/2										
Sr No	Civil Packages	MCGM Ward	No of existing trees	Permitted Trees to be retained	Tree Transplantation			Tree Cutting		
					Permitted trees for Transplantation	Trees Transplanted	% Completed	Permitted trees for Cut	Trees Cut	% Completed
1	UGC 01	A (Zone I)	940	196	340	253	74%	404	344	85%
2	UGC 02	A, C & D (Zone I)	563	292	135	102	76%	136	92	68%
3	UGC 03	E (Zone I) & G South (Zone II)	1008	134	506	450	89%	368	321	87%
4	UGC 04	G South, G North (Zone II) & H East (Zone III)	502	229	104	99	95%	169	143	85%
5	UGC 05	G North (Zone II), H East (Zone III)	544	222	181	143	79%	141	121	86%
6	UGC 06	K East (Zone III)	386	37	342	241	70%	7	7	100%
7	UGC 07	K East (Zone III)	1123	377	458	293	64%	288	255	89%
8	Aarey Colony Area, Pylon Termination	K East (Zone III)	137	0	32	4	13%	105	101	96%
9	Receiving Substation (RSS), Dharavi	G North (Zone II)	32	0	22	0	0%	10	0	0%
			<b>5235</b>	<b>1487</b>	<b>2120</b>	<b>1585</b>	<b>75%</b>	<b>1628</b>	<b>1384</b>	<b>85%</b>

<b>Mumbai Metro Rail Corporation Limited</b>			
<b>Details of Tree Plantation for MML-3 Project (As on 30th June 2020)-2/2</b>			
<b>Sr No</b>	<b>Tree Plantation Location</b>	<b>Details</b>	<b>No of Trees Planted</b>
1	Trees planted in SGNP Area	Total Trees	20,900
2	Trees planted in other locations within MCGM areas such as Aarey Colony, SRA Plot Govandi, MMRDA Recreational Ground Govandi, Mumbai Police Gymkhana, Marine Drive, Naval Dockyard Kanjurmarg, Military Camp Vidyanagari, Marol Fire Brigade Station, Casting Yard JVLR, Darga Plot SGNP & National Security Guard Powai.	Total Trees	3090
		Total Trees Plantation	<b>23,990</b>