

Mumbai Metro Rail Corporation Limited										
Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th January 2017 to as on 30 th June 2021)-1/2										
Sr No	Civil Packages	MCGM Ward	No of existing trees	Permitted Trees to be retained	Tree Transplantation			Tree Cutting		
					Permitted trees for Transplantation	Trees Transplanted	% Completed	Permitted trees for Cut	Trees Cut	% Completed
1	UGC 01	A (Zone I)	952	196	343	270	79%	413	360	87%
2	UGC 02	A, C & D (Zone I)	563	292	135	102	76%	136	92	68%
3	UGC 03	E (Zone I) & G South (Zone II)	1008	134	506	454	90%	368	321	87%
4	UGC 04	G South, G North (Zone II) & H East (Zone III)	502	229	104	99	95%	169	143	85%
5	UGC 05	G North (Zone II), H East (Zone III)	544	222	181	145	80%	141	124	88%
6	UGC 06	K East (Zone III)	386	37	342	241	70%	7	7	100%
7	UGC 07	K East (Zone III)	1130	377	465	305	66%	288	257	89%
8	Aarey Colony Area, Pylon Termination	K East (Zone III)	137	0	32	6	19%	105	101	96%
9	Receiving Substation (RSS), Dharavi	G North (Zone II)	32	0	22	14	64%	10	9	90%
10	K3-Rehab residential building, Kalbadevi	C (Zone I)	5	0	1	0	0%	4	2	50%
			5259	1487	2131	1636	77%	1641	1416	86%

Mumbai Metro Rail Corporation Limited		
Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 30 th June 2021)-2/2		
Sr No	Tree Plantation Location	No of Trees Planted
1	Trees planted in SGNP Area	20,900
2	Trees planted in other locations within MCGM areas such as Aarey Colony, SRA Plot Govandi, MMRDA Recreational Ground Govandi, Mumbai Police Gymkhana, Marine Drive, Naval Dockyard Kanjurmarg, Military Camp Vidyanagari, Marol Fire Brigade Station, Casting Yard JVLR, Darga Plot SGNP & National Security Guard Powai.	3120
3	Compensatory Plantation through MIYAWAKI Method at Swatantraveer Vinayak Damodhar Sawarkar Recreational Ground CTS No. 1408/A/2, Near Inorbit Mall, Mindspace, Goregaon (W), Mumbai.	9003
	Total Tree Plantation	33,023