

**Mumbai Metro Rail Corporation Limited**

**Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th January 2017 to as on 30 th September 2021)-1/2**

| Sr No | Civil Packages                           | MCGM Ward                                      | No of existing trees | Permitted Trees to be retained | Tree Transplantation                |                    |             | Tree Cutting            |             |             |
|-------|--|--|----------------------|--------------------------------|-------------------------------------|--------------------|-------------|-------------------------|-------------|-------------|
|       |  |  |                      |                                | Permitted trees for Transplantation | Trees Transplanted | % Completed | Permitted trees for Cut | Trees Cut   | % Completed |
| 1     | UGC 01                                   | A (Zone I)                                     | 952                  | 196                            | 343                                 | 270                | 79%         | 413                     | 360         | 87%         |
| 2     | UGC 02                                   | A, C & D (Zone I)                              | 563                  | 292                            | 135                                 | 102                | 76%         | 136                     | 92          | 68%         |
| 3     | UGC 03                                   | E (Zone I) & G South (Zone II)                 | 1008                 | 134                            | 506                                 | 454                | 90%         | 368                     | 321         | 87%         |
| 4     | UGC 04                                   | G South, G North (Zone II) & H East (Zone III) | 502                  | 229                            | 104                                 | 99                 | 95%         | 169                     | 143         | 85%         |
| 5     | UGC 05                                   | G North (Zone II), H East (Zone III)           | 544                  | 222                            | 181                                 | 145                | 80%         | 141                     | 124         | 88%         |
| 6     | UGC 06                                   | K East (Zone III)                              | 386                  | 37                             | 342                                 | 241                | 70%         | 7                       | 7           | 100%        |
| 7     | UGC 07                                   | K East (Zone III)                              | 1130                 | 377                            | 465                                 | 305                | 66%         | 288                     | 257         | 89%         |
| 8     | Aarey Colony Area, Pylon Termination     | K East (Zone III)                              | 137                  | 0                              | 32                                  | 6                  | 19%         | 105                     | 101         | 96%         |
| 9     | Receiving Substation (RSS), Dharavi      | G North (Zone II)                              | 32                   | 0                              | 22                                  | 14                 | 64%         | 10                      | 9           | 90%         |
| 10    | K3-Rehab residential building, Kalbadevi | C (Zone I)                                     | 5                    | 0                              | 1                                   | 0                  | 0%          | 4                       | 2           | 50%         |
|       |  |  | <b>5259</b>          | <b>1487</b>                    | <b>2131</b>                         | <b>1636</b>        | <b>77%</b>  | <b>1641</b>             | <b>1416</b> | <b>86%</b>  |

| <b>Mumbai Metro Rail Corporation Limited</b>   |  |                        |                            |
|--|--|------------------------|----------------------------|
| <b>Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 30 th September 2021)-2/2</b> |  |                        |                            |
| <b>Sr No</b>   | <b>Tree Plantation Location</b>  | <b>Details</b>         | <b>No of Trees Planted</b> |
| 1  | Trees planted in SGNP Area   | Total Trees            | 20,900                     |
| 2  | Trees planted in other locations within MCGM areas such as Aarey Colony, SRA Plot Govandi, MMRDA Recreational Ground Govandi, Mumbai Police Gymkhana, Marine Drive, Naval Dockyard Kanjurmarg, Military Camp Vidyanagari, Marol Fire Brigade Station, Casting Yard JVLR, Darga Plot SGNP & National Security Guard Dewai | Total Trees            | 3120                       |
| 3  | Compensatory plantation through MIYAWAKI method at Swatantraveer Vinayak Damodhar Sawarkar Recreational Ground CTS No. 1408/A/2, Near Inorbit Mall, Mindspace, Goregaon (W). Mumbai  | Total Trees            | 9003                       |
|  |  | Total Trees Plantation | <b>33,023</b>              |