

**Mumbai Metro Rail Corporation Limited**

**Progress of the Permitted Tree Cut ,Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 31st July 2019)- 1/2**

Sr. No.	Civil Package	MCGM Ward	No. of Existing Trees	Permitted Tree to be Retained	Tree Transplantation			Tree Cutting		
					Permitted Trees for Transplantation	Trees Transplanted	% Complete	Permitted Tree for Cut	Trees Cut	% Complete
1	UGC01	A (Zone I)	911	218	325	252	78%	368	321	87%
2	UGC02	A, C & D (Zone I)	577	311	133	100	75%	133	89	67%
3	UGC03	E (Zone I) & G South (Zone II)	965	98	502	447	89%	365	318	87%
4	UGC04	G South, G North (Zone II) & H East (Zone III)	507	234	104	99	95%	169	143	85%
5	UGC05	G North (Zone II), H East (Zone III)	544	227	179	140	78%	138	120	87%
6	UGC 06	K East (Zone III)	386	37	342	241	70%	7	7	100%
7	UGC 07	K East (Zone III)	1136	390	458	293	64%	288	255	89%
8	Aarey Colony Area, Pylon Termination	K East (Zone III)	137	0	32	4	13%	105	101	96%
<b>TOTAL</b>			<b>5163</b>	<b>1515</b>	<b>2075</b>	<b>1576</b>	<b>76%</b>	<b>1573</b>	<b>1354</b>	<b>86%</b>

Details of New Plantation For MML-3 Project (As on 31st July 2019)- 2/2			
Sr.No	Tree Plantation Location	Details	No.of Trees Planted
1	Trees planted in SGNP Area:	Trees as per Tree Authority norms (CA)	11,400
		Trees as per Forest Department:	9500
		Total Trees	20,900
2	Trees planted in other locations within MCGM areas such as Aarey Colony, SRA Plot Govandi, MMRDA Recreational Ground Govandi, Mumbai Police Gymkhana Marine Drive, Naval Dockyard Kanjurmarg, Airforce Military Camp Vidyanagari, Marol Fire Brigade Station, Casting Yrad JVLR, Darga Plot SGNP & National Security Guard Powai	Trees as per Tree Authority norms (CA)	2946
		Total Tree Plantation	<b>23,846</b>