

**Mumbai Metro Rail Corporation Limited**

**Progress of the Permitted Tree Cut, Transplantation and New Plantation for Mumbai Metro Line 3 Project from (05 th Janury 2017 to as on 31st October 2019)-1/2**

Sr No	Civil Packages	MCGM Ward	No of existing trees	Permitted Trees to be retained	Tree Transplantation			Tree Cutting		
					Permitted trees for Transplantation	Trees Transplanted	% Completed	Permitted trees for Cut	Trees Cut	% Completed
1	UGC 01	A (Zone I)	911	218	325	253	78%	368	321	87%
2	UGC 02	A, C & D (Zone I)	582	311	135	102	75%	136	92	67%
3	UGC 03	E (Zone I) & G South (Zone II)	965	98	502	447	89%	365	318	87%
4	UGC 04	G South, G North (Zone II) & H East (Zone III)	507	234	104	99	95%	169	143	85%
5	UGC 05	G North (Zone II), H East (Zone III)	544	227	179	143	78%	138	121	87%
6	UGC 06	K East (Zone III)	386	37	342	241	70%	7	7	100%
7	UGC 07	K East (Zone III)	1136	390	458	293	64%	288	255	89%
8	Aarey Colony Area, Pylon Termination	K East (Zone III)	137	0	32	4	13%	105	101	96%
9	Aarey Car Shed Depot	K East (Zone III)	3691	1045	461	0	0%	2185	2141	98%
			<b>8859</b>	<b>2560</b>	<b>2538</b>	<b>1582</b>	<b>62%</b>	<b>3761</b>	<b>3499</b>	<b>93%</b>

**Mumbai Metro Rail Corporation Limited**

**Details for Tree Plantation for MML-3 Project ( As on 31st October 2019) -2/2**

<b>Sr No</b>	<b>Tree Plantation Location</b>	<b>Details</b>	<b>No of Trees Planted</b>
1	Trees planted in SGNP Area	Trees as per Tree Authority norms (CA)	11,400
		Trees as per Forest Department:	9500
		Total Trees	20,900
2	Trees planted in other locations within MCGM areas such as Aarey Colony, SRA Plot Govandi, MMRDA Recreational Ground Govandi, Mumbai Police Gymkhana, Marine Drive, Naval Dockyard Kanjurmarg, Military Camp Vidyanagari, Marol Fire Brigade Station, Casting Yard JVLR, Darga Plot SGNP & National Security Guard Powai.	Trees as per Tree Authority norms (CA)	2946
		<b>Total Trees Plantation</b>	<b>23,846</b>